

Ongoing Activities

03/11/19 – 03/15/19

- Exterior framing at east side elevations
- Metal panel installation on elevations C and D
- Installing 2nd and 3rd level west overhead MEP
- Second and third level framing and one-side drywall in progress
- Roofing roof 4 over media center
- Pour west stair treads
- Ceiling grid in lower level
- East and gym stair install

Upcoming Activities

- Roofing at second level east
- Continue ceiling grid in lower level
- Exterior soffit framing on east
- Overhead inspections for lower level
- Gang bathroom chase walls
- Epoxy flooring in kitchen

Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$13,602,850

Current Completion Date:

July 10, 2019

Project Overview



Photo of the project site from north, looking south

Safety Sector



First Aid / CPR training

JE Dunn requires all operations and field personnel to undergo regular first aid and CPR training. The TAG team completed their in-person training on site on 08 March.



2nd level east exterior framing in progress
(south elevation)



Temp road prep for east side access



Metal panel install ongoing on 3rd
level west



Glazing installed in cafeteria
storefront



Retaining wall footers and
reinforcement at lower level entrance



Roof 4 in progress over media
center



2nd level east one-sided



Shear walls built for main level gang restroom



Line sets starting for 3rd level VRF system



West stair pour back in progress



Gymnasium dry fall paint in progress



East stair install ongoing