

Ongoing Activities

4/15/19 – 4/19/19

- Final in-wall inspections complete: 4/18/19
- Covering hard ceilings in lower level
- Metal panel installation on elevation F
- 2-siding walls on east
- Final roof layer on roof 3
- Finishing walls on lower level and 3rd level west
- Poured lower level entry stairs
- Brick install on elevation I
- Site work and cast in place walls at terrace

Upcoming Activities

- Chase walls for 2nd level gang restroom
- Continue 1st two layers of all roofing
- Main west ceiling cover up inspection (4/25/19)
- 1st coat painting on 3rd level
- Overhead door install at second level east
- Ceramic tile in gang restrooms
- Commence VCT install

Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$16,300,269

Current Completion Date:

July 10, 2019

Project Overview



View of project looking west from site of future playfield

Safety Sector



Ladder Alternative

Ladders are inherently dangerous; new developments in technology have begun to provide the industry with a multitude of access options. Here, a worker is using a narrow, electric, articulating boom lift to access high areas in an open stairway.



Footings poured for retaining wall B,
near south stairs



ACMU install on retaining wall F



Z-girts installed on elevation D



Brick being installed on east end
(Elevation I)



Subgrade prepped for hardscape near
west entrance to lobby



Steps poured between retaining walls
E and F, near lower level entrance



Kitchen equipment arriving (meat prep table with sink)



Main level gang restroom chase walls complete



Lower level hard ceiling finishes begin



Framing and drywall for lobby interior storefront wall installed



3rd floor corridor (C1-4) finishing work in progress



Ceiling grid installed in 2nd level classrooms