

## Ongoing Activities

06/03/19 - 06/07/19

- Elevator Install Complete
- South Playground Installation
- Cafeteria VCT Installation
- VCT / Carpet Install 3<sup>rd</sup> Level
- Precast Stair Tread install at Gym Stairs
- Metal Panel Install at elevation I, J, F, L
- Curtain Wall Installation South Stair Tower
- Cafeteria ACT Install
- Northside Sidewalk and Stair Install

## Upcoming Activities

- Play Field Turf Installation
- Door Installation 2<sup>nd</sup> Level East
- Polished concrete at Lower Level
- Construction Clean at Main and 2<sup>nd</sup> West
- Markerboard and Tackboard Installation

## Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$22,916,635

Current Completion Date:

July 10, 2019

## Project Overview



North View from East to West

## Safety Sector



## Electrical Protection Devices

The project has now transitioned from temporary to permanent power inside the building. JE Dunn requires all Trade Partners to use GFCI line cords when using equipment on permanent power. This measure protects the electronic equipment inside of the building.



South Stair Tower Metal Panel and  
Curtain Wall



South Playground Installation in Progress



Dumpster Pad and Generator  
Hardscapes



North East Stairs and Sidewalk Install



Playground Turf Material Delivery



South Bus Canopy Ramp Hardscapes



Cafeteria VCT Installation



Elevator Door Installation 3<sup>rd</sup> Level



Media Center 320 Storefront Glazing



VCT and Accent Wall Paint Installed 3<sup>rd</sup> level West



Millwork and VCT Installed 2<sup>nd</sup> Level West



ACT Installed at 2<sup>nd</sup> Level East Classrooms