

## Ongoing Activities

06/17/19 - 06/21/19

- Monument Sign Build
- Precast Stair Installation at South Stair Tower
- Polished Concrete at Main Level
- South Canopy Installation
- Side Walk and Main North Entrance Hardscapes
- Granite Curb Installation at S. Alvarado Terrace
- West Stairwell Painting
- Perimeter Fencing Install at Richland Road
- Metal Coping Delivery & Install

## Upcoming Activities

- Site Sod Installation
- JE Dunn Punch at East Wing
- Final Parking Lot Paving
- Final MEP Inspections

## Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$22,916,635

Current Completion Date:

July 10, 2019

## Project Overview



North View from East to West

## Safety Sector



## Material Conveyance

The site grader used a telescopic conveyor belt truck to safely bring topsoil to the east side playfield and terrace area, instead of using manual labor to haul the topsoil to the less accessible area. This method of material conveyance was quicker and reduced the risk for injury.



Turf Playfield Foam Install



Dumpster Pad Gates Install



North Steps and Monument Sign Install (in progress)



South Stair Tower Metal Panel and Curtainwall Install



Canopy Installation



West Stair Concrete Sidewalk Poured



Third Floor Corridor VCT Install



Polished Concrete at Main Level Lobby



West Stair Paint



Main Level West Metal Shelving Install



South Stair Precast Tread Install



Interior Signage Install