

Ongoing Activities

8/27/18 – 8/31/18

- Site grading and balancing
- Storm drainage piping installation
- West side underground detention system installation and backfill
- East side underground detention system excavation and installation
- Storm drainage tie in at east side faculty parking lot complete

Upcoming Activities

- Temporary power pole installation
- East side detention system installation and backfill completion
- Site utility underground piping installation

Financial & Schedule Status

Current GMP = \$27.6M

Bill to Date = \$2,015,811

Start Date: July 2, 2018

Current Completion Date:
July 10, 2019

Overview



View of Project Site (From Richland Road)

Safety Sector



The Right to Stop Unsafe Work

To promote and maintain a safe jobsite for all workers, our team's safety culture relies on every individual to stop work if they think the condition is unsafe. All workers are given this authority from the moment they enter the site.



West Side Detention System Installation
and Backfill



East Side Detention System Excavation