

Ongoing Activities

10/1/18 – 10/5/18

- Site utilities install ongoing
- Lower level foundation rebar installation
- Parking lot GAB installation
- Temporary power panel install
- Pour concrete foundations and walls at lower level

Upcoming Activities

- Binder coarse for the parking lot and Richland cut through
- Pour concrete retaining wall at the lower level
- Foundation block at lower level retaining wall
- Jobsite trailer mobilization

Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$2,783,384

Current Completion Date:

July 10, 2019

Project Overview



Photo of Project Site from Richland Road

Safety Sector



Safety Orientation

New workers reporting to the jobsite must complete the JE Dunn safety orientation, led by the JE Dunn field supervision. This orientation includes a video with company-wide jobsite safety rules and expectations. The field supervision also discuss jobsite specific safety action plans and rules with the new workers before any work commences.



GAB Installed at Parking Lot



Foundation Concrete Poured at Building Retaining Wall



Concrete Wall Reinforcement and Forming at southeast corner of building