

Ongoing Activities

11/19/18 – 11/21/18

- Lower level slab on grade pour
- Below grade waterproofing on retaining wall
- Install plumbing carriers in lower level restrooms
- Layout and installation of rebar for main level footings
- Backfill main level west ahead of slab pour

Upcoming Activities

- Continue backfilling at main level west
- Continue main level foundations
- Commence main level underground MEP
- Main level west slab on grade pour
- Continue waterproofing walls at lower level

Financial & Schedule Status

Current GMP = \$27.6M
Bill to Date = \$3,690,041

Start Date: July 2, 2018
Current Completion Date:
July 10, 2019

Project Overview



Photo of the project site from main level looking South

Safety Sector



"Floor Hole Covering"

Floor holes and openings should be covered, marked and secured (see example to left). This act prevents personnel and equipment from stepping/falling into them, causing injury and/or damage.



Lower level slab on grade pour in progress



Carriers set in lower level restrooms



Backfilling in progress at main level west



Prep for footings at main level east