

Ongoing Activities

12/03/18 – 12/07/18

- Erecting lower level steel
- Main level underground MEP
- Constructing exterior skin mock up
- Pouring main level east footings and foundation walls
- Main level west final prep for slab on grade pour
- Pouring sidewalk along Alvarado and Westhaven

Upcoming Activities

- Main level west slab on grade pour
- Complete exterior skin mock up
- Pour main level east braced frame footings
- Continue main level east underground MEP
- Continue erecting sequence 1 & 2 steel
- Continue lower level block walls

Financial & Schedule Status

Current GMP = \$27.6M
Bill to Date = \$5,197,152

Start Date: July 2, 2018
Current Completion Date:
July 10, 2019

Project Overview



Photo of the project site from main level looking South

Safety Sector



“Danger vs. Caution”

Red tape means “DANGER – DO NOT ENTER” and is meant to restrict access to an area (e.g. the operating radius of a crane as seen here). Yellow tape should be used when an employee needs to be aware of hazards but “can proceed with caution”.



Main level east foundation wall poured



Main level underground MEP - Storm line for roof drains



200 ton crane on site
flying steel for sequence 1



Exterior skin mock-up in progress



Sidewalk poured along Westhaven