

Ongoing Activities

12/21/18 – 12/21/18

- Erecting sequence 2 steel
- Installing lower level roof decking
- Main level east underground MEP
- Constructing exterior skin mock up
- Main level east slab on grade prep
- Installing lower exterior level block walls
- Installing main level west plumbing carriers

Upcoming Activities

- Main level east slab on grade pour
- Complete exterior skin mock up
- Commence erecting sequence 3 steel
- Continue lower level block walls

Financial & Schedule Status

Current GMP = \$27.6M
Bill to Date = \$5,197,152

Start Date: July 2, 2018
Current Completion Date:
July 10, 2019

Project Overview



Photo of the project site looking at main level west and sequence 2 steel

Safety Sector



“Holiday Safety”

U.S. Fire Departments respond to an average of 170 Christmas Tree fires per year. As the guests arrive and celebrations begin, ensure you don't forget to keep your tree watered throughout the weekend to keep it from drying out, a dried out tree can flame up in less than 60 seconds.



Braced frame on main level west



Carriers installed on main level west



Metal decking installed on lower level



Main level east slab on grade prep



Storefront and curtainwall systems installed on skin mock-up