

## Ongoing Activities

12/24/18 – 12/28/18

- Erecting sequence 2 & 3 steel
- Installing lower level roof decking
- Main level east slab on grade prep
- Installing lower level exterior block walls
- Installing lower level overhead MEP

## Upcoming Activities

- Main level east slab on grade pour
- Complete exterior skin mock up
- Continue erecting sequence 2 & 3 steel
- Continue lower level block walls
- Commence installing lower level roofing

## Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$5,197,152

Current Completion Date:

July 10, 2019

## Project Overview



Photo of the project site with sequence 2 & 3 steel in progress

## Safety Sector



## “Scaffold Tagging System”

Scaffold tagging is meant to supplement the inspection portion of the scaffold safety program. Employees should only use scaffolds that have been completed and properly inspected, (identified by a “green tag”). A red or yellow tag signifies the scaffold as being incomplete and/or delayed.



Main level east prepped for slab pour



Overhead MEP rough-in started in lower level



Lower level block wall in progress outside of kitchen and faculty dining



Domestic water and fire service vaults installed