



# GN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** November 13, 2023

## Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	09.29.2023
Permitting & GMP	10.16.2023	Phase I – Desired Jan. 2024 Phase II – Desired Mar. 2024
Construction	Spring 2024	Fall 2024

### Design status:

GMC has submitted all Phase I schools for permitting and for GaDOE Final approval. Half of Phase II schools will be submitted this week, and the other half will be submitted next week.

### Previous accomplishments:

- Exemptions from the three stage approval process has been received from the GaDOE. They have requested that drawings for the final submission be submitted in groupings in order to avoid overloading the DOE staff. GMC submitted four last week, and will submit seven today and seven next Monday.
- GMC submitted four schools for permitting last week. Seven will be submitted this week and seven will be submitted next week.

### Upcoming project goals:

- Complete submissions for DOE approval and permitting/
- POs have been provided for 18/19 Schools. Alex is investigating the status of the final PO for East Lake ES.**

### Upcoming meetings:

- APS Permitting Review – Tuesday Nov. 14, 11 AM
- GMP Review – November 28, 2023 at 1:30 PM, APS Office

### Owner actions:

- Provide GMC's final PO for this project.**

### Design team actions:

- Complete submissions for GaDOE Final approval and building permit.