



GN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: November 06, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

| PROJECT MILESTONES | SUBMITTAL / START | APPROVAL / COMPLETION |
|------------------------|-------------------|-----------------------|
| Schematic Design | 02.15.2023 | 07.14.2023 |
| Design Development | 07.17.2023 | 08.18.2023 |
| Construction Documents | 08.21.2023 | 09.29.2023 |
| Permitting & GMP | 10.16.2023 | TBD |
| Construction | Summer 2024 | Fall 2024 |

Design status:

GMC has received the requested groupings for DOE and Permit submissions from Paschen. GMC will proceed with final DOE submissions and permit submissions this week.

Previous accomplishments:

- Exemptions from the three stage approval process has been received from the GaDOE. They have requested that drawings for the final submission be submitted in groupings in order to avoid overloading the DOE staff. GMC will begin submitting in groups this week.
- Paschen shared desired priority groupings for GMC's use.

Upcoming project goals:

- Submit to GaDOE for final approval.
- Submit documents for building permit.
- POs have been provided for 18/19 Schools. Alex is investigating the status of the final PO for East Lake ES.**

Upcoming meetings:

- APS Permitting Review – Tuesday Nov. 14, 11 AM
- GMP Review – November 28, 2023 at 1:30 PM, APS Office

Owner actions:

- Provide GMC's final PO for this project.**

Design team actions:

- Submit for GaDOE Final approval and building permit.