



# GN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** October 2, 2023

## Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	09.29.2023
Permitting & GMP	10.01.2023	TBD
Construction	Summer 2024	Fall 2024

### Design status:

GMC has submitted 95% Construction Documents for Owner Review. These have been uploaded to Procore.

### Previous accomplishments:

- GMC has completed and submitted 95% Owner Review Documents, and will be ready to submit final documents upon receipt of remaining POs.

### Upcoming project goals:

- Complete Construction Documents. GMC will wrap up final coordination items.
- Submit to GaDOE for final approval.
- POs have been provided for 13/19 schools. Remaining schools are Therrell, Sutton, Wesley International, East Lake, Carver, and Hank Aaron.

### Upcoming meetings:

- None Currently Scheduled.

### Owner actions:

- Provide GMC's POs for this project.
- Continue CM Solicitation Process.
- Provide feedback on submitted documents.

### Design team actions:

- Finalize remaining coordination items.