



# GN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** October 16, 2023

## Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	09.29.2023
Permitting & GMP	10.16.2023	TBD
Construction	Summer 2024	Fall 2024

### Design status:

GMC has submitted Documents for Construction on Friday 10/13/2023. GMC attended the Kickoff Meeting with Paschen Construction on October 9<sup>th</sup>, at the APS Facilities Office.

### Previous accomplishments:

- GMC has completed and submitted the Documents for Construction on Friday, 10/13/2023.

### Upcoming project goals:

- Submit to GaDOE for final approval.
- Submit documents for building permit.
- POs have been provided for 18/19 Schools. Alex is investigating the status of the final PO.

### Upcoming meetings:

- None currently scheduled.

### Owner actions:

- Provide GMC's POs for this project.
- Provide desired project groupings for permit submission.

### Design team actions:

- Submit for permit once desired groupings have been provided by APS.