



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: December 11, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	09.29.2023
Permitting & GMP	10.16.2023	Phase I – Desired Jan. 2024 Phase II – Desired Mar. 2024
Construction	Spring 2024	Fall 2024

Design status:

GMC has submitted all projects for both permitting and GaDOE Final approval. All DOE approvals have been received.

Previous accomplishments:

- All schools have been submitted to the COA for permitting review. Various comments have been received, and GMC is in process of responding to all.
- All schools have been submitted to the GaDOE and all have received final approval. The DOE has requested a copy of the Division 00 Specifications.

Upcoming project goals:

- Respond to questions and comments for permitting.
- Review GMP pricing from Paschen with APS and determine appropriate VE items.

Upcoming meetings:

- APS Permitting Review – Tuesday, Dec. 12, 11 AM via Teams

Owner actions:

- Provide Division 00 specifications for submission to the GaDOE.

Design team actions:

- Address any comments provided during permitting.