

Ongoing Activities

8/20/18 – 8/24/18

- Site grading and balancing
- Site utilities
- West side underground detention system excavation and installation

Upcoming Activities

- Storm drainage tie-in near east side faculty parking lot
- East side underground detention system excavation and installation
- Temporary power pole installation

Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$1,291,880

Current Completion Date:
July 10, 2019

Overview



View of Project Site (From NW Corner of Site)

Safety Sector



Back Up Alarms

Construction vehicles are equipped with back up alarms to alert nearby workers when a vehicle is in reverse. This is an important safety feature on a jobsite with workers and equipment working in the same area. A best practice for the workers on foot is to make eye contact with the equipment operator to ensure they are visible.



West Side Detention System Excavation



Lower Level Building Pad Grade