



GN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: October 9, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	09.29.2023
Permitting & GMP	TBD	TBD
Construction	Summer 2024	Fall 2024

Design status:

GMC has submitted 95% Construction Documents for Owner Review. GMC will attend the Kickoff Meeting with Paschen Construction today, October 9th, at the APS Facilities Office.

Previous accomplishments:

- GMC has completed and submitted 95% Owner Review Documents, and will be ready to submit final documents upon receipt of remaining POs.

Upcoming project goals:

- Complete Construction Documents. GMC will wrap up final coordination items.
- Submit to GaDOE for final approval.
- Submit documents for building permit.
- POs have been provided for 18/19 Schools. Alex is investigating the status of the final PO.**

Upcoming meetings:

- CMAR Kickoff – October 9th, 2023. 10 AM.

Owner actions:

- Provide GMC’s POs for this project.**
- Provide feedback on submitted documents.

Design team actions:

- Finalize remaining coordination items.