



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** January 8, 2024

**Goodwyn Mills Cawood**

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

| PROJECT MILESTONES     | SUBMITTAL / START | APPROVAL / COMPLETION                                       |
|------------------------|-------------------|---|
| Schematic Design       | 02.15.2023        | 07.14.2023  |
| Design Development     | 07.17.2023        | 08.18.2023  |
| Construction Documents | 08.21.2023        | 09.29.2023  |
| Permitting & GMP       | 10.16.2023        | Phase I – Desired Jan. 2024<br>Phase II – Desired Mar. 2024 |
| Construction           | Spring 2024       | Fall 2024   |

### Design status:

GMC has submitted all projects for both permitting and GaDOE Final approval. All DOE approvals have been received and permit approval has been received for several projects.

### Previous accomplishments:

- All schools have been submitted to the COA for permitting review. Various comments have been received, and GMC is in process of responding to all.
  - South Atlanta High School, Mays HS, East Atlanta Campus, and John Lewis have been approved.
- All schools have been submitted to the GaDOE and all have received final approval.
- The GMP for the project is scheduled to go before the board today, January 08, 2024.

### Upcoming project goals:

- Respond to questions and comments for permitting.

### Upcoming meetings:

- APS Permitting Review – Tuesday, January 9th, 11 AM via Teams
- Begin Bi-Weekly OAC Meetings – Date & Time TBD

### Owner actions:

- Complete approval of GMP.

### Design team actions:

- Address any comments provided during permitting.