

BENTEEN

ELEMENTARY SCHOOL

*Weekly Construction Progress Report
Week 05/22/2023-05/26/2023*



Balfour Beatty

Current Activities 05/22/23-05/26/23

- Installation of electrical shut off switches for VRF system at area D and E.
- Installation of low voltage data drops in Area A,B,C
- Install Lights & low volt in ceiling grid in area A, B, C
- Install Corridor Lights – Ongoing
- Cut Ceiling Tile Border
- Paint Bathroom Ceilings
- Final Coat of Finish Paint remaining Areas
- VCT Flooring Install Area D
- Area E VCT Flooring Install - Ongoing
- Install Light fixtures and devices in Area E
- Cleaning for upcoming wax
- Vacuum VRF systems
- Area B,C ceiling tile install
- LED Monument Sign install - Completed
- Area A Ceiling Tile install - Completed
- First Coats of Wax in Classrooms - Completed
- Cafeteria Ceiling Tile Install - Completed
- Crane pick for HVAC units - Completed

Upcoming Activities 05/29/23-06/2/23

- Waxing at Area D Classrooms
- VCT Flooring Install MDF and IDF rooms
- VCT Flooring Install Area E
- Replacement of Network Switches
- Daikon Unit Start-up
- Ceiling Tile Installation
- Gas line painting
- Activation of LED Monument Sign



Waxing of Classroom floor ongoing



LED Monument Sign install Completed

Progress Photos



Crane setting remaining HVAC units



New Outdoor Air Unit Installed



Demolition of Existing Chiller Tower Unit



New Wood Doors being installed

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$5,589,513
- Budget Status: Within GMP

