

# BENTEEN

ELEMENTARY SCHOOL

*Weekly Construction Progress Report  
Week 06/05/2023-06/09/2023*



**Balfour Beatty**

## Current Activities 06/05/23-06/09/23

- Final Coat of Finish Paint remaining Areas - ongoing
- VCT Flooring Install Area E – Cafeteria ongoing
- Tie gas piping into rooftop units
- Rough-in the Vestibule
- Parking Lot Pavement Installation - Complete
- Ceiling Tile Installation Cafeteria – Complete
- Ceiling Tile Installation Corridor - Complete
- Waxing Classrooms and Hallways A,B, C and D west



Waxing of Classroom floor ongoing

## Upcoming Activities 06/12/23-06/16/23

- Ceiling Tile Installation - Cafeteria
- VCT Flooring Install - Cafeteria
- Parking lot pavement Striping
- LCT Installation
- Gas line painting Replacement of Network Switches
- Activation of LED Monument Sign



LVT installation for Assistant Principal's Office

## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$5,589,513
- Budget Status: Within GMP

