

BENTEEN

ELEMENTARY SCHOOL

*Weekly Construction Progress Report
Week 06/12/2023-06/16/2023*



Balfour Beatty

Current Activities 06/12/23-06/16/23

- Rough-in the Vestibule
- Floor Waxing – Area E
- Fencing of mechanical units
- Final Coat of Finish Paint remaining Areas - ongoing
- VCT Flooring Install Area E – Cafeteria ongoing
- Programing HVAC Controls – Continue
- Ceiling Tile Install – Cafeteria – Completed
- VCT Flooring Install – Cafeteria – Completed
- Activation of LED Monument Sign – Completed
- Striping of Parking lot - Completed



Striping of Parking Lot



Floor Waxing – Area E

Upcoming Activities 06/19/23-06/23/23

- HVAC Controls
- Air Handler Units Install – Gym
- Mechanical and Electrical Inspections
- Completion of VCT Waxing – Cafeteria
- Owner / Architect / Engineer Punch Walk
- Delivery of Owner Furnished Furniture
- Delivery of New Kitchen Equipment

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$7,734,405
- Budget Status: Within GMP

