

# CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 1/2/19-1/5/19



The Kindezi School

**Balfour Beatty**

# 12/10/18-12/28/18 Activities



The Kindezi School

- Installation of FW and DW piping & thrust block
- Interior MEP and drywall
- SOG pour area 2
- Delivery and erection of steel
- GP start of permanent power installation



Saw Cutting SOG Pour 1 Kitchen



Installing Poly & Wire Mesh at Pour 2



Finishing & Pouring Out Pour 2

**Balfour Beatty**

# 1/2/19-1/5/18 Activities



- Cover up inspection for in wall at renovation
- Erection of structural steel
- Pour back of interior topping, trenches and SOG
- Several days lost due to 12+ inches of rain between 12/25 and 1/1



Renovation in wall



Electrical room OH Rough



Installation HM frames

# 12/3/18-12/7/18 Activities Continued



SOG pour back at electrical room



Structural Steel Seq 2



**Balfour Beatty**



## 1/7/18-1/11/18 Activities

- Drywall cover up - renovation
- Installation of structural steel sequence 2-3
- Roofing remobilization
- Mason to begin interior patch work at renovation
- Installation duct work at the Auditorium

## Project Schedule

- Project schedule impacted by delayed LDP and Building Permit procurement
- Project substantial completion: 8/29/19 per 11/20/18 schedule update

## Project Financials

- Current contract value: \$14,475,856.45