

CHARLES L. GIDEON ELEMENTARY SCHOOL

**Weekly Construction Progress Report
Week 12/10/18-12/14/18**



The Kindezi School

Balfour Beatty

12/3/18-12/7/18 Activities



- Investigation of existing storm at sewer lines under the 90s building
- MEP rough in at renovation
- SOG prep at pour #1
- Pour SOG #1
- Installation of FW/DW utilities
- Backfill and waterproof retaining wall



Waterproofing & Backfill



SOG pour #1 Slab Prep



Balfour Beatty

12/3/18-12/7/18 Activities Continued



SOG Pour #1

Balfour Beatty

12/10/18-12/14/18 Activities

- Installation of FW and DW piping & thrust block
- Interior MEP and drywall
- SOG pour area 2
- Delivery of steel
- GP start of permanent power installation



Saw Cutting SOG Pour 1 Kitchen



Installing Poly & Wire Mesh at Pour 2



Finishing & Pouring Out Pour 2

Balfour Beatty

12/10/18-12/14/18 Activities



Pour 1 at Classroom Cured



NOVA Testing Concrete
Pour 2 SOG



Pour 2 SOG Complete



The Kindezi School

Balfour Beatty

12/10/18-12/14/18 Activities



- In wall cover up renovation
- Installation of structural steel sequence 1 & 2
- Roofing remobilization
- Mason to begin interior patch work at renovation



The Kindezi School

Project Schedule

- Project schedule impacted by delayed LDP and Building Permit procurement
- Project substantial completion: 8/29/19 per 11/20/18 schedule update

Project Financials

- Current contract value: \$14,475,856.45

Balfour Beatty