

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 8/20/18-8/24/18



Balfour Beatty

8/13/18-8/17/18 Activities

- Continue vertical demolition at classroom building
- Continue selective demolition in classroom and auditorium buildings
- Completed trailer haul off
- Removal of Georgia Power Transformer
- Procured LDP



Cleared trailer area



Auditorium



Georgia Power transformer removal

Balfour Beatty

8/20/18-8/24/18 Activities



- Remove slab on grade
- Continue selective demolition in classroom building
- Remove trees
- Start underground detention system



Slab on Grade Removal



Tree Removal



Balfour Beatty

8/20/18-8/24/18 Activities Continued



Erosion Control



Tree Protection

Balfour Beatty



8/20/18-8/24/18 Activities

- Start electrical and plumbing rough in classroom renovation
- Continue with underground detentions system
- Complete slab on grade demolition
- Start grading for retaining wall

Project Schedule

- Project substantial completion: 8/1/19 per 8/14/18 schedule update
- Project schedule impacted by delayed LDP and Building Permit procurement

Project Financials

- Current contract value: \$14,400.00

Balfour Beatty