

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 9/17/18-9/21/18



Balfour Beatty

9/10/18-9/14/18 Activities

- Completion of UDS
- Start interior electrical rough in
- Cut for retaining wall and grading for new building pad
- Installation of site utilities



Site Grading



Demolition of parking lot

Balfour Beatty

9/17/18-9/21/18 Activities

- Complete building pad grading
- Continue with underground utilities



Building pad and site utilities

Balfour Beatty

9/24/18-9/28/18 Activities

- MEP rough in classroom renovation
- Start re-roofing
- Continues site utilities



Project Schedule

- Project substantial completion: 8/5/19 per 9/11/18 schedule update
- Project schedule impacted by delayed LDP and Building Permit procurement
- Recovery schedule will be assessed once BP is procured

Project Financials

- Current contract value: \$14,400.00

Balfour Beatty