

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 9/24/18-9/28/18



Balfour Beatty

9/17/18-9/21/18 Activities



- Complete building pad grading
- Continue with underground utilities
- Renovation mechanical room rough



Building pad and site utilities

Balfour Beatty

9/24/18-9/28/18 Activities

- Start of street tie in work
- Interior electrical rough in
- Installation of site utilities
- Mobilize for re-roofing activities



Installation of site utilities



Delivery of roofing materials

Balfour Beatty



9/24/18-9/28/18 Activities

- MEP rough in classroom renovation
- Mobilization of evening police officer – due to incessant criminal activities
- Continues site utilities
- Complete street tie in

Project Schedule

- Project schedule impacted by delayed LDP and Building Permit procurement
- Project substantial completion: 8/26/19 per 9/18/18 schedule update
- Recovery schedule will be assessed once BP is procured

Project Financials

- Current contract value: \$14,400.00

Balfour Beatty