

# EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 10/14/19-10/18/19



Goodwyn, Mills, & Cawood

**Balfour Beatty**

## Current Activities 10/14/19 - 10/18/19

- Completed first phase of abatement and air sampling at the 2010 building
- Commencement of the second phase of abatement at the 2010 building
- Continued demo at completed abatement areas
- Demoed the wall tile and partitions at restrooms
- Completed demo of ductwork at the Gym

## Upcoming Activities 10/21/19 - 10/25/19

- Commencement and completion of the third and final phase of abatement
- Commencement of removal of lights at the 2010 building
- Sitework preconstruction meeting with the City of Atlanta inspector
- Roofing preconstruction meeting with Commissioning Agent and APS Facilities
- Camering and tracing existing plumbing lines
- Commencement of interior mechanical units demo and reclaiming of Freon



Completed First Phase of Abatement



Commencement of Second Phase of Abatement

## Project Schedule

- Project Substantial Completion: June 2020 per 10/8/2019 schedule update
- Schedule Status: On Schedule



## Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$335,416.92
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood