

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 10/21/19-10/25/19



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 10/21/19 - 10/25/19

- Completed second phase of abatement and air sampling at the 2010 building
- Commencement of the third phase of abatement at the 2010 building
- Continued demo at completed abatement areas
- Sitework preconstruction meeting with the City of Atlanta inspector
- Potholing to locating existing utilities on site
- Commencement of removal of lights at the 2010 building
- Installation of Erosion Control measures

Upcoming Activities 10/28/19 - 11/1/19

- Completion of the third and final phase of abatement
- Commencement of wall and lighting demo in third phase of abatement areas
- Camering and tracing existing plumbing lines
- Continuation of interior mechanical units demo and reclaiming of Freon
- Install moisture test for flooring installation
- Commencement of site grading



Completed Second Phase of Abatement



Removal of Fluorescent Lighting

Activities



Demo of Exterior Overhang at
Kitchen



Demo of Lighting at Corridors of
Abated areas



Demo of Quarry Tile Flooring
and Base at Restrooms

GMC

Goodwyn, Mills, & Cawood

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 10/8/2019 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$335,416.92
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood