

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 11/11/19-11/15/19



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 11/11/19 - 11/15/19

- Investigated existing Electrical panels and traced circuits.
- Investigated existing Plumbing chases at restrooms to prepare for new fixtures.
- Sawcut slabs for trenching to install new sewer lines.
- Demoted front entrance exterior sidewalk and brick planter.
- Laid out Visual Display Boards to coordinate with electrical systems.
- Field measured existing door frames and openings to prepare for installation of new doors and frames.



Demo of Main Entry Sidewalk & Brick Planter Walls



Sawcut Slab/Trenching to Install New Sewer Lines

Upcoming Activities 11/18/19 - 11/22/19

- Continue investigating existing Mechanical, Electrical, and Plumbing systems.
- Prep plumbing systems for installation of new fixtures.
- Prep electrical systems for installation of new panels.
- Install slab moisture test at Cafeteria to identify if moisture mitigation is needed to install new flooring.

Activities



Investigation of Existing
Electrical Panels



Exposing Existing Footing for
New Elevator Pit/Shaft Footing

GMC

Goodwyn, Mills, & Cawood

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 11/5/2019 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$497,205
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood