

# EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 11/4/19-11/8/19



Goodwyn, Mills, & Cawood

**Balfour Beatty**

## Current Activities 11/4/19 - 11/8/19

- All interior demo has been completed.
- Completed all rough grading of the site.
- Installed temporary gravel service road in preparation for permanent road and access
- Investigated existing Mechanical, Electrical, and Plumbing systems.
- Investigation of existing building footing for Elevator Pit at the main entrance.
- Conducted meeting with third party Engineer to design underpinning for new Elevator pit/shaft.
- Excavated and demoed front entrance exterior sidewalk and planter.
- Demo of existing monument sign.

## Upcoming Activities 11/11/19 - 11/15/19

- Continue investigating existing Mechanical, Electrical, and Plumbing systems.
- Prep plumbing systems for installation of new fixtures.
- Prep electrical systems for installation of new panels.
- Removal of existing window blinds
- Layout of new visual display boards to coordinate with electrical systems.
- Removal and salvage of existing kitchen equipment.



Demo of Main Entry, Investigation of Existing Footing, & Excavation of Planters



Installation of Gravel Service Road

## Activities



Investigation of Existing  
Electrical Panels



Exposing Existing Footing for  
New Elevator Pit/Shaft Footing



Interior Demo Completed



GMC

Goodwyn, Mills, & Cawood

**Balfour Beatty**

## Project Schedule

- Project Substantial Completion: June 2020 per 11/5/2019 schedule update
- Schedule Status: On Schedule



## Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$497,205
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood