

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 12/30/19-1/3/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 12/30/19 - 1/3/20

- Deming and reinstalling roofing at Barrel roof of 2010.
- Installing conduit and wall rough-in of new electrical systems.
- Overhead rough-in of plumbing systems.
- Saw-toothing, patching, and pointing-up masonry walls.
- Installation of VRF systems for new mechanical systems.



Installation of New VRF Systems in

Upcoming Activities 1/6/20 - 1/10/20

- Continue saw-toothing, patching, and pointing-up masonry walls.
- Continue demo and reapplication of roofing.
- Continue installing conduit and wall rough-in of new electrical systems.
- Continue installing VRF systems for new mechanical systems.
- Complete overhead rough-in of plumbing system.
- Install new drains in courtyard.
- Pour new sidewalks behind gym and in courtyard.



Installation of Electrical Conduit in Electrical Room in Building 2010.

Activities



Infill and Patching of Masonry Walls in STEM Lab



Overhead Rough-In of Electrical Systems



Overhead Rough-In of Plumbing Systems



Goodwyn, Mills, & Cawood

Saw Tothing and Removal of CMU in Media Center

Patching of CMU Walls

In-fill of Masonry Walls

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 12/17/2019 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$805,272
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood