

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 3/9/20-3/13/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 3/9/20 - 3/13/20

- Continuing fire alarm rough-in and install new fire alarm devices
- Continue replacing metal roof panels
- Continue roof demo and replacement at building 2010
- Backfill at entrance for upcoming slab pour
- Continue installation of epoxy floor at building 2020 and 2021
- Begin painting at building 2020 and STEM Lab
- Install duct work at entry
- Begin demolition for new generator pad
- Pour footing for monument sign
- Form and pour ADA Ramp wall
- Finish drywall at building 2010

Upcoming Activities 3/16/20 – 3/20/20

- Continue demo and reapplication of roofing
- Continue fire alarm rough-in and device installation
- Continue painting at building 2020 and STEM Lab
- Continue canopy footing and retaining wall excavation and concrete pours
- Pour entry slab
- Pour interior retaining walls at entry
- Begin laying VCT at building 2021
- Begin demo of tile in restrooms for tile replacement



Installation of Epoxy Floor in Restrooms at Building 2020 and 2021



Begin 1st Coat of Paint at STEM Lab

Activities



Form and Pour Retaining Wall at
ADA Ramp



Apply 1st Coat of Paint in Gym
and Building 2020



Finish Drywall at Building 2010



Goodwyn, Mills, & Cawood

Project Schedule

- Project Substantial Completion: June 2020 per 03/11/2020 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$3,082,225
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood