

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 4/20/20-4/24/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 4/20/20 - 4/24/20

- Continue install of copings on roof at building 2010
- Continue roof demo and replacement at building 2021
- Replace TPO roof on building 2020
- Pour ADA ramp sidewalks and exterior stairs
- Continue tile in restrooms at building 2010
- Begin install of ceiling tiles at building 2010
- Begin install of millwork at building 2021
- Begin install of doors at building 2021
- Complete install of toilet fixtures in restrooms at building 2020 & 2021
- Install new ceiling grid and lights in Cafeteria and Kitchen.
- Insulate duct work and install steel for lift at entry

Upcoming Activities 4/27/20 – 5/01/20

- Continue demo and reapplication of roofing at building 2021 & 2020
- Continue install of millwork at building 2021
- Continue install of doors at building 2021
- Continue install of toilet partitions at building 2021
- Install VCT at building 2010
- Install plumbing fixtures at building 2010
- Continue install of ceiling tile at building 2010



Replace TPO Roof on Building 2020



Pour ADA Ramp, Sidewalks, and Exterior Stairs

Activities



Continue Install of Tile at Building 2010



Insulate Duct and Install Steel for Lift at Entry



Complete Install of Toilet Fixtures in Restrooms at Building 2020

GMC

Goodwyn, Mills, & Cawood



Install Ceiling Grid and Lights in Cafeteria & Kitchen



Continue Roof Demo and Replacement at Building 2021



Begin Install of Ceiling Tiles at Building 2010

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 04/21/2020 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$4,085,607
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood