

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 5/04/20-5/08/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 5/04/20 - 5/08/20

- Finish install of copings on roof at building 2010
- Finish TPO roof on building 2020
- Begin install of canopy at ADA ramp
- Begin install of storefront at connector
- Continue install of curtainwall system at Entry
- Complete install of toilet partitions in restrooms at building 2020
- Install toilet fixtures in restrooms at building 2010
- Install markerboards and tackboards at building 2010
- Paint 1st coat in cafeteria
- Lay carpet tile at building 2020
- Begin replacing metal roofing above cafeteria
- Begin exterior painting

Upcoming Activities 5/11/20 – 5/15/20

- Begin install of copings on roof at building 2021
- Continue install of Canopy at ADA ramp
- Complete install of connector storefront
- Begin install of millwork at building 2010
- Begin install of doors at building 2010
- Begin install of toilet partitions at building 2010
- Begin install VCT in Cafeteria and STEM Lab
- Begin install of interior storefront and glass
- Continue install of ceiling tile at building 2010
- Install ceiling grid at Entry



Continue Install of Curtainwall System and Glass at Entry



Begin Install of Canopy at ADA Ramp

Activities



Install Toilet Partitions at Building 2020



Install Markerboards and Tackboards at Building 2010



Install Toilet fixtures at Building 2010



GMC

Goodwyn, Mills, & Cawood



Apply 1st Coat of Paint in Cafeteria



Begin Replacing Metal Roofing above Cafeteria



Lay Carpet Tile at Building 2020



Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 05/05/2020 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$5,351,169
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood