

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 5/25/20-5/29/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 5/25/20 - 5/29/20

- Finish install of casework in classrooms at building 2010
- Install storefront glass at entry/admin area
- Continue laying LVT and carpet at connector and main entry
- Continue Install hardware on doors in corridors and at exterior of building 2010
- Continue installation of handrails at ADA ramp and main entry stair
- Install new decorative fence and chain link
- Final grading and hydruseeding of site
- Cleaned parking lot to prepare for milling and paving
- Generator startup completed
- Move APS furniture into building

Upcoming Activities 6/01/20 – 6/05/20

- Complete install of LVT & carpet at main entry
- Complete install of door hardware at building 2010
- Complete install of lights on ADA bus loop canopy
- Complete testing of low voltage systems
- Pressure wash exterior sidewalks
- Install lights at main entry
- Install LED monument sign at drive entrance
- Mill and paving of parking lot (no vehicle traffic)



Installing Decorative Fence, New Site Stair, and Grading of the Site



APS Moved Furniture into Building 2020 & 2021



Goodwyn, Mills, & Cawood

Balfour Beatty

Activities



Hydroseeding the Site



Finish Install of Casework at
Entry Admin Area



Installing Handrails at Main
Entry Stair



Paving Equipment Delivered
to the Site



Installing Custom Light Fixtures
at the Stem Lab

GMC

Goodwyn, Mills, & Cawood

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 05/19/2020 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$5,351,169
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood