

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 9/23/19-9/27/19



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 9/23/19-9/27/19

- Completed existing conditions survey
- Commencement of demolition at 2010 building
- Abatement testing

Upcoming Activities 9/30/19-10/4/19

- Continue demolition at 2010 building
- Preparation for abatement
- Install construction fencing and gates



First Day Jobsite Orientation



Demo of ceilings and frames at
2010 building

Project Schedule

- Project Substantial Completion: June 2020 per 9/10/2019 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$0
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood