

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 1/22/2024-1/26/2024



Balfour Beatty

Current Activities 1/22/2024-1/26/2024

- **Complete**
 - Demo of restroom ceilings at kitchen
 - Demo of drop ceilings at Kitchen
 - HVAC Piping at Principal office
 - Insulation at HVAC piping upper level Building 2011
- **Started/Ongoing**
 - Demo of thinset/tile at Kitchen serving line
 - Electrical tie-in ongoing for mechanical units
 - Electrical rough-in for low voltage
 - Demo of Roofing and begin Reroof
 - HVAC Piping Lower Level Building 2011
 - 2010 Insulation at HVAC piping upper level Building

Upcoming Activities 1/29/2024-12/02/2024

- VRV unit connection and ductwork Building 2010
- Low voltage to begin pulling new wire
- Pour Equipment Pads



**Electrical Rough-in Ongoing
Demo at Kitchen**



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$12,615,400.40 (GMP #3 amendment has been executed)
- Progress Billed to Date: \$2,835,983.77
- Budget Status: Within GMP

