

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 1/29/2024-2/2/2024



Balfour Beatty

Current Activities 1/29/2024-2/2/2024

- Complete
 - Demo of thinset/tile at Kitchen serving line
 - Insulation at HVAC piping upper level Building 2011
 - Private locate for exterior Equipment Pads
- Started/Ongoing
 - Electrical tie-in ongoing for mechanical units
 - Electrical rough-in for low voltage
 - Demo of Roofing and Reroof
 - Insulation at HVAC piping Building 2010
 - Ductwork ongoing at Pods Building 2010
 - HVAC Piping Lower Level Building 2011
 - Insulation at ductwork upper level building 2011

Upcoming Activities 2/5/2024-2/9/2024

- Low voltage to begin pulling new wire
- Pour exterior Equipment Pads



HVAC Piping insulation complete upper level 2011
Private Locate for Equipment Pads



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$12,615,400.40
- Progress Billed to Date: \$2,835,983.77
- Budget Status: Within GMP

