

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 2/19/2024-2/23/2024



Balfour Beatty

Current Activities 2/19/2024-2/23/2024

- Complete
 - Removal of Cooling Tower
 - Setting of DOAS-2
 - Setting of VRF-CU-7
 - Ductwork at DOAS-3
 - Equipment Pads poured
 - Abatement at Kitchen
- Started/Ongoing
 - Electrical tie-in ongoing for mechanical units
 - Low Voltage (intercom) wire pulling
 - Low Voltage (fire alarm) wire pulling and rough in of devices
 - Insulation at HVAC piping Building 2010
 - Grilles set at Building 2010
 - Ductwork ongoing at Pods Building 2010
 - HVAC Piping Lower Level at Cafeteria
 - Drywall patching around HVAC openings building 2010
 - Shingle roofing and roof drain tie-in ongoing
 - Demo at kitchen ongoing

Upcoming Activities 2/26/2024-3/1/2024



HVAC Units Set
Low Voltage Wire Pulling



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$12,615,400.40
- Progress Billed to Date: \$4,779,753.12
- Budget Status: Within GMP

