

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 10/23/2023-10/27/2023



Balfour Beatty

Current Activities 10/23/2023-10/27/2023

- Complete
 - Demo of casework at 2010 building
 - Electrical safe-off
 - Plumbing safe-off
- Started/Ongoing
 - Demo of casework
 - Electrical rough-in upper level building 2010
 - Abatement ongoing at plumbing lines
 - BBC Pricing Revision 7 Drawings

Upcoming Activities 10/30/23-11/03/23

- Demo of HVAC in media center and reloop waterpiping
- Demo of Casework
- Demo of remaining carpet



Demolition ongoing



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$12,330,741.00
- Progress Billed to Date: \$793,135.38
- Budget Status: Within GMP

