

# JACKSON

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 12/4/2023-12/8/2023*



**Balfour Beatty**

## Current Activities 12/4/2023-12/8/2023

- Complete
  - Demo of all HVAC Units
  - Hanging of FCU at Upper Level building 2011
  - Balfour Beatty redid windscreen at job site entrance
- Started/Ongoing
  - Rough-in on going for emergency lighting Upper Level building 2011
  - Hanging of Branch Selector at Upper Level building 2011
  - Ductwork on going for FCU at Upper Level building 2011
  - HVAC piping ongoing at Upper Level building 2011

## Upcoming Activities 12/11/2023-12/15/2023

- Re-loop water piping
- Hanging of FCU at Upper Level building 2010
- Demo of Roofing
- Equipment Pads
- Install temporary partition at Kitchen/Cafeteria



**HVAC Rough-in Ongoing  
Demo Complete**



# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$12,330,741.00
- Progress Billed to Date: \$2,033,580.27
- Budget Status: Within GMP

