

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 6/10/2024-6/14/2024



Balfour Beatty

Current Activities 6/10/2024-6/14/2024

- Complete
 - TPO and Shingle Roof Punch List
 - VCT Complete 2010 Classrooms
 - LVT Complete 2010 Office Spaces
 - Classroom 2010 Waxing VCT
 - Backfill of UG Plumbing at Kitchen
- Started/Ongoing
 - APS Move in Furniture in 2010
 - HVAC Pre – Start Up for Equipment
 - Demo of Ceilings in 2020
 - Site Work for New Grease Traps at Kitchen
 - Electrical and Mechanical Hard Ceiling Inspection
 - Slab on Grade Prep Kitchen
 - Slab on Grade Concrete Pour Kitchen
 - Masonry Blocking and Patch work 2011
 - Toilet Fixture Install 2010/2011
 - Framing and Soffit Install 2011
 - Framing of Grid Ceilings 2011

Upcoming Activities 6/17/2024-6/21/2024

- Waxing Corridor Floors 2010
- VCT Install 2011 Classrooms
- MEP cover up lower 2011
- Overhead MEP Insulation Kitchen



Prep for Slab on Grade - Kitchen Area



Grease Trap Install

Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$14,833,447.63
- Progress Billed to Date: \$9,945,163.04
- Budget Status: Within GMP

