

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 7/15/2024-7/19/2024



Balfour Beatty

Current Activities 7/15/2024-7/19/2024

- Complete
 - TPO and Shingle Roof Punch List
 - VCT Complete 2010 Classrooms
 - LVT Complete 2010 Office Spaces
 - Classroom 2010 Waxing VCT
 - Backfill of UG Plumbing at Kitchen
 - Kitchen Concrete Slab
 - Demo of Ceilings in 2020
 - 2020 HVAC Unit and Misc. Structural Steel
- Started/Ongoing
 - Kitchen MEP Overhead rough and Hard Ceilings
 - Kitchen Rough-In
 - Kitchen Frames and MEP Drops
 - Loading Dock and 2020 Concrete
 - Front Entrance Sign Install
 - HVAC Fencing
 - 2011 Lower Corridor VCT Flooring
 - Final Install of Site Work
 - Lower 2011 Waxing Corridors
 - Kitchen Electrical Work

Upcoming Activities 7/22/2024-7/26/2024

- 2020 MEP and Light Drops into Hard Ceiling
- Install of Front Monument LED Sign and Lettering
- 2011 Owner and Architect Punch
- Cafeteria Soundscape Ceilings (Cloud Ceiling)



Front Entrance Ready for Sign and Lettering



Grease Trap Prep for Final Pour

Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$14,833,447.62
- Progress Billed to Date: \$12,179,840.03
- Budget Status: Within GMP

