

MILES

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 08/11/2025 - 8/15/2025



Balfour Beatty

Current Activities 8/4/2025 - 8/8/2025

- Complete
 - MEP investigations
 - Duct Cleaning
 - Gas Pipe Demo
 - ALC scope
 - LV Demo
 - Tree Trimming
- In Progress - Interior
 - Interior Demolition - 97%
 - Electrical Reroute
 - Steel Fabrication/Install
 - Roof Hydrants
 - Ductwork Installation
- In Progress - Exterior
 - Roofing Replacement - 90%
 - 811 Locate for Helical Piers

Key Deliveries

- NG Generator - 12/15/25
- ERUs - 9/26/25



Roof Replacement Progress

 LORD AECK SARGENT



Interior Progression

Balfour Beatty

Progress Photos



 LORD AECK SARGENT

Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$2,574,011.28 = 24.45% Completion
- Budget Status: Within GMP

