

MILES

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 09/8/2025 - 9/12/2025



Balfour Beatty

Current Activities 9/8/2025 - 9/12/2025

Weekly Progress Summary (Sept 8 - 12, 2025)

This week, site grading and erosion control measures advanced steadily, enclosing additional work areas and maintaining compliance with environmental controls. Electrical and mechanical scopes progressed with new equipment installations inside the building, while interior corridor work continued with above ceiling systems, including ductwork, conduit, and lighting, moving toward ceiling cover up readiness. QA/QC inspections were performed on masonry and window sealants, with color mismatches identified for correction. Daily field documentation and inspections were conducted, confirming oversight of both interior and exterior activities and ensuring ongoing compliance with project requirements.

- NG Generator - 12/15/25
- ERUs - 9/26/25



Roof Replacement Progress



Exterior Progress

 LORD AECK SARGENT**Balfour Beatty**

Progress Photos



 LORD AECK SARGENT



Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$3,899,284.00 = 37.04% Completion
- Budget Status: Within GMP

