

# MILES

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 09/15/2025 - 9/19/2025*



**Balfour Beatty**

## Current Activities 9/15/2025 - 9/19/2025

### **Weekly Progress Summary (Sept 15 - 19, 2025)**

This week we continued to make steady progress across multiple scopes. Interior work advanced with ceiling grid installation and overhead MEP rough-ins throughout several corridors. Daily inspections were performed and documented, with no major issues noted. On the exterior, our crews completed tree clearing and began tested storm lines to address drainage concerns, with erosion control measures also being put in place ahead of upcoming site demo. Window caulking is moving forward at the building facade, and field photos confirm alignment with the schedule. We remain focused on pushing interior finishes while keeping site development and quality control on track.

- NG Generator - 12/15/25
- ERUs - 9/26/25



### **Roof Replacement Progress**



### **Exterior Progress**

## Progress Photos



 LORD AECK SARGENT



**Balfour Beatty**

## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$3,899,284.00 = 37.04% Completion
- Budget Status: Within GMP

