

MILES

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 09/15/2025 - 9/19/2025



Balfour Beatty

Current Activities 9/22/2025 - 9/26/2025

Weekly Progress Summary (Sept 22 - 26, 2025)

This week we continued to make steady progress across multiple scopes. Interior work advanced with ceiling grid installation and overhead MEP rough-ins throughout several corridors. Daily inspections were performed and documented, with no major issues noted. On the exterior, our crews completed mass excavation and began delivery new storm pipe. Window caulking is moving forward at the building facade, and field photos confirm alignment with the schedule. We remain focused on pushing interior finishes while keeping site development and quality control on track.

- NG Generator - 12/15/25
- ERUs - 9/26/25



Roof Replacement Progress



Exterior Progress

Progress Photos



 LORD AECK SARGENT



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$3,899,284.00 = 37.04% Completion
- Budget Status: Within GMP

