

# MILES

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 09/29/2025 - 10/3/2025*



**Balfour Beatty**

## Current Activities 9/29/2025 - 10/3/2025

### **Weekly Progress Summary (Sept 29 – Oct 3, 2025)**

Site activities this week focused heavily on underground utility work and foundation installations. Crews progressed with excavation and trenching along the building perimeter for new storm and sanitary piping, drain structures, and ties-ins to existing systems. Multiple pipe sections were laid, connected, and backfilled, with compaction and grading completed in several areas. Installation of foundation piers and concrete bases was observed. Inside the building, overhead MEP work advanced, with electricians running conduit and installing junction boxes within ceiling spaces. Roofing work picked back up with coping installation. Inspections and documentation were ongoing throughout the week, with daily logs capturing crew activities, equipment on site, and safety observations. Overall, the project remains active across multiple fronts, with site utilities, structural prep, and interior rough-ins all advancing in parallel.

### **Key Deliverables**

- NG Generator - 12/15/25
- ERUs - 9/26/25 (Delivered and Staged off site)



### **Roof Replacement Progress**



### **Exterior Progress**

# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$5,415,414.10 = 51.44% Completion
- Budget Status: Within GMP

