

MILES

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 11/10/2025 - 11/14/2025



Balfour Beatty

Current Activities 11/3/2025 - 11/7/2025

Weekly Progress Summary (Nov 10 – Nov 14, 2025)

Summary of Work (11/13/25 – 11/7/25):

Sitework advanced with continued grading and base preparation across the front parking lot and drive lanes. Crews installed formwork and finalized elevations in preparation for upcoming curb, gutter, and paving operations.

On the roof, major mechanical milestones were completed. Existing openings were demoed, new steel supports and curbs were installed, and a 75-ton crane was mobilized to set multiple RTUs, ERUs, and the VRF outdoor unit. Interior MEP rough-in also progressed along the main corridors. Overall, strong progress was made both on site and on the rooftop as work moves toward concrete placement and mechanical system integration.

Key Deliverables

- NG Generator - 12/15/25



Exterior Improvements



Interior Improvements

Progress Photos



 LORD AECK SARGENT



Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date (Pay App #7): \$6,743,011.19 = 64% Completion
- Budget Status: Within GMP

