

# TOWNS

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 11/04/2024-11/08/2024*



**Balfour Beatty**

## Current Activities 11/04/2024-11/08/2024

- Complete
  - Duct Cleaning
  - Temp flash roof drains
- Started/Ongoing
  - Running wire for new/enlarged circuits at rooftop units
  - Setting of roof drains
  - MEP trim out in ceiling grid
  - Run mechanical flex duct
  - Demo and Re-roof
  - Set roof curbs

## Upcoming Activities 11/11/24-11/15/24

- **Submitting Low Voltage scope to APS for January Board approval**
- Demo of existing Controls
- Framing of new walls
- Repair ceiling grid



New Roof with White TPO



# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$669,930.34
- Budget Status: Within GMP

